

CCBC Weekly Update August 23, 2025

We're Building!!

We're thrilled to share that after years of planning and preparation, we're about to officially break ground on the new Community Center! This marks a significant milestone for our community, and we couldn't be more excited to see this vision become reality.

Community Center Construction Update

- The existing Pod C has been completely demolished, and all debris is currently being hauled offsite.
- The abatement within Existing Pod B has been completed and the demolition of the building has begun.
- The abatement of Existing Pod A has begun, and demolition will follow once it is completed.
- Once the demolition of all the existing pods has been completed, Hutter Construction will work with their subcontractors to begin preparation for the installation of the rammed aggregate piers.
- The installation of the rammed aggregate piers will generate vibrations and noise on the project site. These operations will only occur during the times allowed by the Town of Lincoln and The Building Department.



Demolition of Pod B



Former location of Pod C

The next CCBC meeting is scheduled for **September 17, 2025** (online only meeting). We welcome your comments, and questions. Please see the CCBC web site for full information

<https://lincolncommunitycenter.com>