

CCBC Update, November 12, 2025

We are making progress!

Work on the Lincoln Community Center is progressing fast. Our General Contractor, Hutter Construction is building the foundations using rammed aggregate piers

- This week, crews are completing pier installation and preparing for footing excavation, pending final testing results.
- Excavation will continue into the week of 11/17/25, with footing installation beginning shortly thereafter.
- By late November, the foundation work will progress as footings are set, and the first walls begin to rise.
- Moving into early December, crews will continue building out the foundation with additional footings and walls, further shaping the structure.



The next CCBC meetings is scheduled for **November 19, 2025** (Donaldson Room and virtual). We welcome your comments, and questions. Please see the CCBC web site for full information <https://lincolncommunitycenter.com>