

## CCBC Update, November 19, 2025

### We are under construction!

Work on the new Community Center foundation continues. Crews have been trenching along the building footprint and excavating areas in preparation for footings. Each section was inspected and approved before concrete was placed.

- In areas where footing prep is complete, concrete placement has begun, with our first pour taking place on November 18, 2025!
- Excavation and footing work will continue into December, with pours scheduled as sections are ready.
- We anticipate that all footings will be complete in early December. At that point, work will transition to waterproofing, foundation insulation, and installation of underslab utilities.



The next CCBC meeting is scheduled for **December 17, 2025** (Donaldson Room and virtual). We welcome your comments, and questions. Please see the CCBC web site for full information <https://lincolncommunitycenter.com>