

CCBC Update, November 26, 2025

We are under construction!

Work on the new Community Center foundation continues.

- Crews continue excavating and preparing areas for footings along the building footprint.
- Concrete placement continues in sections where footing preparation is complete, and construction of foundation walls is underway.
- During the week of 12/1, excavation and concrete pours will continue, with waterproofing and insulation scheduled to begin as weather allows.



The next CCBC meetings is scheduled for **December 17, 2025** (Donaldson Room and virtual). We welcome your comments, and questions. Please see the CCBC web site for full information

<https://lincolncommunitycenter.com>